Grantee: Jefferson County, AL

Grant: B-08-UN-01-0001

April 1, 2012 thru June 30, 2012 Performance Report



Grant Number: Obligation Date: Award Date:

B-08-UN-01-0001

Grantee Name: Contract End Date: Review by HUD:

Jefferson County, AL 03/17/2013 Reviewed and Approved

LOCCS Authorized Amount: Grant Status: QPR Contact:

\$2,237,876.00 Active Cynthia Daniels

Estimated PI/RL Funds:

\$0.00

Total Budget: \$2,237,876.00

Disasters:

Declaration Number

No Disasters Found

Narratives

Areas of Greatest Need:

A review of Jefferson County&rsquos overall situation indicates that for the purposes of this grant application, a large portion of the County exceeds the NSP program requirements for eligibility. Jefferson County will work within these areas where feasible but will not reject other areas of foreclosure concentration not shown under the Priority Areas of Greatest Need. The foreclosure data presented was gathered from multiple sources but, due to time constraints, should not be considered all inclusive. Foreclosure data is not static and may change rapidly with market conditions. For the purpose of this application, the summary needs data was used for identifying geographic areas of greatest need in Jefferson County. Greatest needs within the County&rsquos jurisdiction was defined through the use of available data including the: (a) Greatest percentage of home foreclosures; (b) Highest percentage of homes financed by sub-prime mortgage related loans; and (c) Identified by the State or unit of general local government as likely to face a significant rise in the rate of home foreclosures. Areas have beenselected as Priority Areas of Greatest Need for the use of NSP funds within Jefferson County. First you will see the Priority Areas of Greatest Needs which show most, though not all the factors which were included in the analysis. Among factors considered where the Current Rate of Foreclosure, the Estimated Foreclosure Abandonment Risk Score, Income Eligibility, High Cost Loan Rate, 18 Month Problem Foreclosure Rate and USPS Residential Vacancy Rate among others. The Priority Areas of Greatest Needs are centered in multiple areas of the Jefferson County Community Development Consortium with the Consortium consisting of all of Jefferson County outside of the cities of Birmingham, Bessemer, Hoover, County Line, West Jefferson, Argo and Sumiton.

Distribution and and Uses of Funds:

Jefferson County intends to make loans to one or more non-profit entities (the &ldquoDeveloper&rdquo) pursuant to Section 2301 (c)(3)(A) of the NSP Notice published in the Federal Register on October 6, 2008. The purpose of the loans will be to finance the purchase of foreclosed upon homes and residential properties for rehabilitation (or redevelopment) and resale to low, moderate and middle-income homebuyers. The loans will be secured by a promissory note and mortgage. Upon completion of the rehabilitation (or redevelopment), the Developer will sell each property to an NSP income eligible homebuyer and take back a mortgage (i.e. a promissory note secured by a lien on the property). The payments received by the Developer on the mortgages will be used by it in accordance with NSP requirements to finance the purchase and rehabilitation (or redevelopment) of additional foreclosed upon properties for subsequent resale to NSP income eligible homebuyers. The Developer will take back a mortgage on each sale. The terms of the NSP loan may provide for no interest and no principal amortization until the maturity date, and may contain such terms as may be negotiated between the Developer and Jefferson County, subject to compliance with applicable NSP requirements. The NSP loan terms will also provide for forgiveness of the Developer&rsquos repayment obligations, in whole or in part, upon completion of the approved activities, as specified in the NSP loan agreement, in accordance with NSP requirements. Selection of Properties Jefferson County or its sub-recipient/developers will use current foreclosure lists for the acquisition of properties. The emphasis will be placed on HUD foreclosures. Discount Rates A discount rate of 5% for individual purchases will be applied and 15% for purchases in aggregate. Aggregate purchases for NSP are defined as all properties that an NSP grantee purchases with its entire NSP grant. Arranging to purchase multiple properties in bulk may not have much effect on meeting the individual and aggregate purchase discount requirements. The individual discount requirement still applies to each individual house and an appraisal is required for each house. Sales Price of Properties All abandoned or foreclose-upon homes or residential properties that are purchased, redeveloped, or otherwise sold to an individual as a primary residence shall be sold at an amount equal to or less than the cost to acquire and redevelop or rehabilitate such homes or properties up to decent, safe, and habitable conditions. (Sales and closing costs are eligible NSP redevelopment or rehabilitation costs.) The maximum sales price for a property shall be determined by aggregating all costs of acquisition, rehabilitation, and redevelopment (including related activity delivery costs, which generally may include, among other items, costs related to the sale of the property). In no instance shall the sales price exceed appraised value as determined by a qualified appraiser Certified by the State of Alabama and acceptable to Jefferson County. Rehabilitation Standards Any work performed with NSP funds will comply with the 2003 International Building Code and the 2003 International Residential Building Codes as published by the International Code Council except those specifically altered by



&IdquoThe Special Provisions&rdquo promulgated by the Inspections Services Department of Jefferson County, Alabama. Rehabilitation Rehabilitation will be undertaken

Distribution and and Uses of Funds:

by Jefferson County&rsquos sub-recipients/developers in compliance with all applicable Federal and state laws and procedures. The scope of work for units to be rehabilitation will be determined by Jefferson County Sr. Housing Rehabilitation Specialist who will also undertake all inspections. Affordability Jefferson County has adopted the HOME Program affordability standards found at 24 CFR 92.252 (a), (c), (e), and (f), and 24 CFR 92.254 to meet the continued affordability standards of the Neighborhood Stabilization Program. Utilizing these standards, Jefferson County will ensure that all NSP assisted housing remains affordable to individuals or families whose incomes do not exceed 120 percent of area median income or, for units originally assisted with funds under the requirements of section 2301 (f)(3)(A)(ii), remain affordable to individuals and families whose incomes do not exceed 50 percent of area median income. Enforcement Mechanisms HOME rules require that assisted properties remain affordable for a specific period of time (5, 10, 15 or 20 years), depending on the activity and the level of funds invested. Participating Jurisdictions are required to place certain restrictions on assisted properties in order to preserve affordable housing in their communities. Restrictions involving the period of affordability will be incorporated in a deed restriction and/or mortgage documents or other appropriate and binding documents (Note: covenants on land may be used in lieu of deed restrictions). Buyers/Renters will be selected and applications processed by those entities participating in this program complying with all applicable rules, laws and procedures. Files will be submitted to Jefferson County for review and approval.

Definitions and Descriptions:

Jefferson County has issued Requests for Proposals for potential developers wishing to participate in the NSP program. Trhough this process, Greater Birmingham Habitat for Humanity was the developer selected for NSP>

Low Income Targeting:

Jefferson County has set aside \$560,000.00 for the low income targeting setaside.

Acquisition and Relocation:

All acquisition is voluntary and Jefferson County will comply, where applicable, with application laws, rules and regulations governing relocation.

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$2,237,876.00
Total Budget	\$0.00	\$2,237,876.00
Total Obligated	\$0.00	\$2,237,876.00
Total Funds Drawdown	\$51,267.37	\$2,038,250.73
Program Funds Drawdown	\$51,267.37	\$2,038,250.73
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$51,679.98	\$2,038,750.73
Match Contributed	\$0.00	\$0.00



Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$0.00	\$0.00
Limit on Admin/Planning	\$0.00	\$149,251.91
Limit on State Admin	\$0.00	\$149,251.91

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

Two units were sold this quarter to qualified homebuyers (#129 & 138) units. To date 16 units have been acquired with NSP federal funds (one unit was acquired by Jefferson County); 15 units rehabilitated, and 15 units have been sold.

There are two units remaining to be rehabilitated (#123 acquired with NSP funds) and (#143 acquired by Jefferson County). Unit #152 was completed with NSP state funds and will be cancelled.

An amendment will be submitted to shift funds for rehabilitation of the final two units.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1, Administration	\$4,180.37	\$223,787.00	\$149,251.91
2, Program Delivery	\$1,000.00	\$51,000.00	\$4,334.55
3, Acquisition	\$0.00	\$1,116,185.26	\$1,116,185.26
4, Rehababilitation	\$46,087.00	\$846,903.74	\$768,479.01



Activities

()

Project # / Title: 1 / Administration

Grantee Activity Number: 100

Activity Title: General Administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

Administration

Projected Start Date: Projected End Date:

03/09/2009 09/30/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

/A Jefferson County Community Dev.

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$223,787.00
Total Budget	\$0.00	\$223,787.00
Total Obligated	\$0.00	\$223,787.00
Total Funds Drawdown	\$4,180.37	\$149,251.91
Program Funds Drawdown	\$4,180.37	\$149,251.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,092.98	\$149,251.91
Jefferson County Community Dev.	\$4,092.98	\$149,251.91
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative cost necessary to administer the NSP Program.

Location Description:

716 Richard Arrington Jr. Blvd. N Suite A-430 Birmingham, AL 35203

Activity Progress Narrative:

Administration of Federal NSP is underway and will be completed on 9/30/12.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found **Total Other Funding Sources**

Project # / Title: 2 / Program Delivery

Grantee Activity Number: 121

Activity Title: 904 Hillcrest Dr.

Activitiy Category: Activity Status:

Rehabilitation/reconstruction of residential structures **Under Way**

Project Number: Project Title: 2 **Program Delivery**

Projected End Date: Projected Start Date:

07/01/2010 12/31/2011

Completed Activity Actual End Date: Benefit Type:

Direct (HouseHold)

National Objective: Responsible Organization: NSP Only - LH - 25% Set-Aside

Jefferson County Commission

Overall Apr 1 thru Jun 30, 2012 To Date **Total Projected Budget from All Sources** N/A \$2,955.02 \$0.00 **Total Budget** \$2,955.02 **Total Obligated** \$0.00 \$6,000.00 **Total Funds Drawdown** \$500.00 \$500.00 **Program Funds Drawdown** \$500.00 \$500.00



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$500.00	\$500.00
Jefferson County Commission	\$500.00	\$500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Program Delivery in support of rehabilitation of foreclosed property. Rehab. details are found in activity # for this property.

Location Description:

904 Hillcrest Drive

Activity Progress Narrative:

Activity is underway.

of

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
f Properties	0	2/1

This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units

O 0/1

Beneficiaries Performance Measures

	Thi	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/1	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: 6748 Brittany Place

Activity Status: Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number: Project Title:

Program Delivery

Projected Start Date: Projected End Date:

07/01/2010 12/31/2011

Completed Activity Actual End Date: Benefit Type:

Under Way

National Objective: Responsible Organization: NSP Only - LMMI Jefferson County Commission

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,227.31
Total Budget	\$0.00	\$2,227.31
Total Obligated	\$0.00	\$9,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$500.00	\$500.00
Jefferson County Commission	\$500.00	\$500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Direct (HouseHold)

Program Delivery in support of rehabilitation of foreclosed property. Rehab. details are found in activity # for this property.

Location Description:

6748 Brittany Lane

Activity Progress Narrative:

Activity is underway.

of Properties

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total **Total** 0 1/1

This Report Period Cumulative Actual Total / Expected

Total Total



	Thi	This Report Period		Cumulative Actual Total / Ex		xpected	
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/0	0/1	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: 1809 Molly Lane

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2

Projected Start Date:

07/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Program Delivery

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Jefferson County Commission

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$500.00
Total Budget	\$0.00	\$500.00
Total Obligated	\$0.00	\$6,000.00
Total Funds Drawdown	\$500.00	\$500.00
Program Funds Drawdown	\$500.00	\$500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$500.00	\$500.00
Jefferson County Commission	\$500.00	\$500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Program delivery in support of rehaiblitation activity.

Location Description:

1809 Molly Lane

Activity Progress Narrative:

Activity is underway.

of Properties

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 2/1

This Report Period Cumulative Actual Total / Expected
Total Total



This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%

of Households 0 0 0/0 0/1 0/1 0/1 0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: 3 / Acquisition

Grantee Activity Number: 149

Activity Title: 2523 18th Place S

Activity Category: Activity Status:

Acquisition - general Cancelled

Project Number: Project Title: 3 Acquisition

Projected Start Date: Projected End Date:

06/01/2010 09/30/2010

Benefit Type: Completed Activity Actual End Date:
Direct (HouseHold)

National Objective: Responsible Organization:

NSP Only - LMMI Jefferson County Commission

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00



Total Funds Expended \$0.00

Match Contributed \$0.00 \$0.00

Activity Description:

Acquisition of foreclosed property.

Location Description:

2523 18th Place S, Homewood

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
# of buildings (non-residential)	0	0/0
# of Parcels acquired by	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired voluntarily	0	0/1
Total acquisition compensation to	0	0/1

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units 0 0/1

Beneficiaries Performance Measures

	Thi	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/0	0/1	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: 5124 Hidden Cove Circle

Activity Category: Activity Status:

Acquisition - general Cancelled

Project Number: Project Title: 3 Acquisition

Projected Start Date: Projected End Date:

07/01/2010 09/30/2010

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI Jefferson County Commission

Apr 1 thru Jun 30, 2012	To Date
N/A	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

Activity Description:

Direct (HouseHold)

Acquisition of foreclsoed property.

Location Description:

5124 Hidden Cove Circle

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
# of buildings (non-residential)	0	0/0
# of Parcels acquired by	0	0/0
# of Parcels acquired by admin	0	0/0



of Parcels acquired voluntarily 0 0/1

Total acquisition compensation to 0 0/1

This Report Period Cumulative Actual Total / Expected

Total Total 0 0/1

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

This Report Period Cumulative Actual Total / Expected

	Low	Mod	Total	Low	Mod	Total I	Low/Mod%
# of Households	0	0	0	0/0	0/1	0/1	0
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

of Housing Units

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: 4 / Rehabilitation

Grantee Activity Number: 104

Rehabilitation/reconstruction of residential structures

Activity Title: 4212 Fieldstone Drive

Activity Category: Activity Status:

Project Number: Project Title:

Rehabilitation

Projected Start Date: Projected End Date:

03/09/2009 03/08/2013

Benefit Type: Completed Activity Actual End Date:
Direct (HouseHold)

National Objective:Responsible Organization:NSP Only - LMMIJefferson County Community Dev.



Under Way

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$33,321.87
Total Budget	\$0.00	\$33,321.87
Total Obligated	\$0.00	\$33,321.87
Total Funds Drawdown	\$0.00	\$33,321.87
Program Funds Drawdown	\$0.00	\$33,321.87
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$33,321.87
Jefferson County Community Dev.	\$0.00	\$33,321.87
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehaiblitation of residential property for sale to qualified low income buyers.

Location Description:

Targeted Areas within the Jefferson County Community Development Consortium which consists of all of Jefferson County outside of the Cities of Birmingham, Bessemer and Hoover and the Towns of County Line, West Jefferson, Argo, Sumiton & Helena.

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
# of Parcels acquired by	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired voluntarily	0	0/0
Total acquisition compensation to	0	0/0
#Energy Star Replacement Windows	0	26/13
#Additional Attic/Roof Insulation	0	2/1
#High efficiency heating plants	0	2/1
#Efficient AC added/replaced	0	2/1
#Replaced thermostats	0	2/1
#Replaced hot water heaters	0	2/1
#Light Fixtures (indoors) replaced	0	30/15
#Light fixtures (outdoors) replaced	0	12/6
#Refrigerators replaced	0	2/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	2/1
#Units with solar panels	0	0/0
#Low flow toilets	0	4/2



#Low flow showerheads	0	4/2
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units ¿ other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

	This	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	0/0	1/1	1/1	100.00
# Owner Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: 3030 NE Wood Circle

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

4

Projected Start Date:

03/08/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

03/09/2013

Completed Activity Actual End Date:

Responsible Organization:

Jefferson County Commission

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$30,526.30
Total Budget	\$0.00	\$30,526.30
Total Obligated	\$0.00	\$30,526.30
Total Funds Drawdown	\$0.00	\$30,526.30
Program Funds Drawdown	\$0.00	\$30,526.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$30,526.30
Jefferson County Commission	\$0.00	\$30,526.30
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of property acquired through foreclosure.

Location Description:

3030 NE Wood Circle, Centerpoint, AL 35215

Activity Progress Narrative:

This Report Period	Cumulative Actual Total / Expected
Total	Total
0	1/1
0	0/0
0	2/1
0	2/1
	Total 0 0 0



#Efficient AC added/replaced	0	4/2
#Replaced thermostats	0	4/1
#Replaced hot water heaters	0	2/1
#Light Fixtures (indoors) replaced	0	0/0
#Light fixtures (outdoors) replaced	0	0/0
#Refrigerators replaced	0	2/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	2/1
#Units with solar panels	0	0/0
#Low flow toilets	0	4/2
#Low flow showerheads	0	4/2
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units ¿ other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0

This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units

0 1/1

of Singlefamily Units

0 1/1

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	0/0	1/1	1/1	100.00
# Owner Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: 904 Rich Road

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

4

Projected Start Date:

06/01/2010

Benefit Type:Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

08/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Jefferson County Commission

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$64,426.68
Total Budget	\$0.00	\$64,426.68
Total Obligated	\$0.00	\$68,995.74
Total Funds Drawdown	\$0.00	\$64,426.68
Program Funds Drawdown	\$0.00	\$64,426.68
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$64,426.68
Jefferson County Commission	\$0.00	\$64,426.68
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property.

Location Description:

904 Rich Road, Centerpoint

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
#Energy Star Replacement Windows	0	26/13
#Additional Attic/Roof Insulation	0	2/1
#High efficiency heating plants	0	2/1



0	2/1
0	2/1
0	2/1
0	22/11
0	12/6
0	2/1
0	0/10
0	2/1
0	0/0
0	4/2
0	4/2
0	0/0
0	0/0
0	0/0
0	0/0
0	0/0
0	0/0
	0 0 0 0 0 0 0 0 0 0 0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	0/0	1/1	1/1	100.00
# Owner Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: 2313 Scottish Court

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

4

Projected Start Date:

06/01/2010

Benefit Type:Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

08/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Jefferson County Commission

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$61,462.12
Total Budget	\$0.00	\$61,462.12
Total Obligated	\$0.00	\$61,462.12
Total Funds Drawdown	\$0.00	\$61,462.12
Program Funds Drawdown	\$0.00	\$61,462.12
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$61,462.12
Jefferson County Commission	\$0.00	\$61,462.12
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property.

Location Description:

2313 Scottish Court, 35235

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
#Energy Star Replacement Windows	0	0/12
#Additional Attic/Roof Insulation	0	0/1
#High efficiency heating plants	0	0/1



#Efficient AC added/replaced	0	0/1
#Replaced thermostats	0	0/1
#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/15
#Light fixtures (outdoors) replaced	0	0/3
#Refrigerators replaced	0	0/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/1
#Units with solar panels	0	0/0
#Low flow toilets	0	0/3
#Low flow showerheads	0	0/2
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units ¿ other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	1/0	0/1	1/1	100.00
# Owner Households	0	0	0	1/0	0/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: 324 22nd Avenue

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

4

Projected Start Date:

06/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

08/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Jefferson County Commission

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$58,799.10
Total Budget	\$0.00	\$58,799.10
Total Obligated	\$0.00	\$58,799.10
Total Funds Drawdown	\$0.00	\$58,799.10
Program Funds Drawdown	\$0.00	\$58,799.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$58,799.10
Jefferson County Commission	\$0.00	\$58,799.10
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property.

Location Description:

324 22nd Avenue, 35215

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
#Energy Star Replacement Windows	0	0/17
#Additional Attic/Roof Insulation	0	0/15
#High efficiency heating plants	0	0/1



#Efficient AC added/replaced	0	0/1
#Replaced thermostats	0	0/1
#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/1
#Light fixtures (outdoors) replaced	0	0/6
#Refrigerators replaced	0	0/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/1
#Units with solar panels	0	0/0
#Low flow toilets	0	0/2
#Low flow showerheads	0	0/2
#Units with bus/rail access	0	0/1
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units ¿ other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0

This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units 0 1/1

of Singlefamily Units 0 1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: 1105 25th Avenue

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

4

Projected Start Date:

06/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

09/30/2010

Completed Activity Actual End Date:

Responsible Organization:

Jefferson County Commission

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$34,111.58
Total Budget	\$0.00	\$34,111.58
Total Obligated	\$0.00	\$34,111.58
Total Funds Drawdown	\$0.00	\$34,111.58
Program Funds Drawdown	\$0.00	\$34,111.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$34,111.58
Jefferson County Commission	\$0.00	\$34,111.58
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property.

Location Description:

1105 25th Avenue, 35023

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
#Energy Star Replacement Windows	0	0/8
#Additional Attic/Roof Insulation	0	0/1
#High efficiency heating plants	0	0/1



0	0/1
0	0/1
0	0/1
0	0/13
0	0/6
0	0/1
0	0/0
0	0/1
0	0/0
0	0/2
0	0/2
0	0/1
0	0/0
0	0/0
0	0/0
0	0/0
0	0/0
0	0/0

This Report Period Cumulative Actual Total / Expected

Total Total

0 0/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod	
# of Households	0	0	0	0/1	1/0	1/1	100.00
# Owner Households	0	0	0	0/1	1/0	1/1	100.00

Activity Locations

of Housing Units

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: 904 Hillcrest Dr

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

4

Projected Start Date:

08/01/2010

Benefit Type:Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

12/31/2010

\$0.00

Completed Activity Actual End Date:

Responsible Organization:

Jefferson County Commission

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$58,611.45
Total Budget	\$10,000.00	\$58,611.45
Total Obligated	\$10,000.00	\$59,400.00
Total Funds Drawdown	\$46,087.00	\$58,611.45
Program Funds Drawdown	\$46,087.00	\$58,611.45
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$46,087.00	\$58,611.45
Jefferson County Commission	\$46,087.00	\$58,611.45

Activity Description:

Match Contributed

rehabilitation of foreclosed.

Location Description:

904 Hillcrest Dr., 35005

Activity Progress Narrative:

Activity is completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/1
#Energy Star Replacement Windows	0	0/13
#Additional Attic/Roof Insulation	0	0/1
#High efficiency heating plants	0	0/1



\$0.00

0	0/1
0	0/1
0	0/1
0	0/15
0	0/3
0	0/1
0	0/0
0	0/0
0	0/0
0	0/2
0	0/2
0	0/0
0	0/0
0	0/0
0	0/0
0	0/0
0	0/0
	0 0 0 0 0 0 0 0 0 0 0 0

This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units 0 1/1

of Singlefamily Units 0 1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: 1208 Sweetwater

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

4

Projected Start Date:

08/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Jefferson County Commission

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$67,052.84
Total Budget	\$0.00	\$67,052.84
Total Obligated	\$0.00	\$67,499.00
Total Funds Drawdown	\$0.00	\$67,052.84
Program Funds Drawdown	\$0.00	\$67,052.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$67,052.84
Jefferson County Commission	\$0.00	\$67,052.84
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property.

Location Description:

1208 Sweetwater, 35235

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/1
#Energy Star Replacement Windows	0	12/12
#Additional Attic/Roof Insulation	0	1/1
#High efficiency heating plants	0	1/1



#Efficient AC added/replaced	0	1/1
#Replaced thermostats	0	1/1
#Replaced hot water heaters	0	1/1
#Light Fixtures (indoors) replaced	0	15/15
#Light fixtures (outdoors) replaced	0	6/6
#Refrigerators replaced	0	1/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	1/1
#Units with solar panels	0	0/0
#Low flow toilets	0	2/2
#Low flow showerheads	0	2/2
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units ¿ other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	0/1	1/0	1/1	100.00
# Owner Households	0	0	0	0/1	1/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: 2039 Willow Glenn Drive

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

4

Projected Start Date:

03/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

12/31/2010

Completed Activity Actual End Date:

Responsible Organization:

Jefferson County Commission

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$30,669.94
Total Budget	\$0.00	\$30,669.94
Total Obligated	\$0.00	\$31,522.00
Total Funds Drawdown	\$0.00	\$30,669.94
Program Funds Drawdown	\$0.00	\$30,669.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$30,669.94
Jefferson County Commission	\$0.00	\$30,669.94
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property.

Location Description:

2039 Willow Glenn Drive, Birmingham, AL 35215

Activity Progress Narrative:

Activity is complete.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	2/1
#Energy Star Replacement Windows	13	13/13
#Additional Attic/Roof Insulation	1	1/1
#High efficiency heating plants	1	1/1



#Efficient AC added/replaced	0	0/1
#Replaced thermostats	1	1/1
#Replaced hot water heaters	1	1/1
#Light Fixtures (indoors) replaced	15	15/15
#Light fixtures (outdoors) replaced	3	3/3
#Refrigerators replaced	1	1/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	1	1/1
#Units with solar panels	0	0/0
#Low flow toilets	2	2/2
#Low flow showerheads	2	2/2
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units ¿ other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/1
# of Singlefamily Units	1	1/1

	-	This Report Period		Cumula	Cumulative Actual Total / Expected		cted	
	Low	Mod	Total	Low	Mod	Total L	ow/Mod%	
# of Households	0	1	1	0/1	1/0	1/1	100.00	
# Owner Households	0	1	1	0/1	1/0	1/1	100.00	

Activity Locations

Address City County State Zip Status / Accept

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: 2509 Galloway Drive

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

4

Projected Start Date:

08/01/2010

Benefit Type:Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

03/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Jefferson County Commission

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$58,713.90
Total Budget	\$0.00	\$58,713.90
Total Obligated	\$0.00	\$58,714.90
Total Funds Drawdown	\$0.00	\$58,713.90
Program Funds Drawdown	\$0.00	\$58,713.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$58,713.90
Jefferson County Commission	\$0.00	\$58,713.90
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehaiblitation of foreclosed property.

Location Description:

2509 Galloway Drive, 35215

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
#Energy Star Replacement Windows	0	0/12
#Additional Attic/Roof Insulation	0	0/1
#High efficiency heating plants	0	0/1



#Efficient AC added/replaced	0	0/1
#Replaced thermostats	0	0/1
#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/12
#Light fixtures (outdoors) replaced	0	0/6
#Refrigerators replaced	0	0/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/1
#Units with solar panels	0	0/0
#Low flow toilets	0	0/2
#Low flow showerheads	0	0/2
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units ¿ other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0

This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units

0 1/1

of Singlefamily Units

0 1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: 5793 Desota Drive

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

4

Projected Start Date:

07/01/2010

Benefit Type:Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Jefferson County Commission

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$18,615.83
Total Budget	\$0.00	\$18,615.83
Total Obligated	\$0.00	\$18,615.83
Total Funds Drawdown	\$0.00	\$18,615.83
Program Funds Drawdown	\$0.00	\$18,615.83
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$18,615.83
Jefferson County Commission	\$0.00	\$18,615.83
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property.

Location Description:

5793 Desota Drive, 35126

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
#Energy Star Replacement Windows	0	0/12
#Additional Attic/Roof Insulation	0	0/1
#High efficiency heating plants	0	0/1



#Efficient AC added/replaced	0	0/1
#Replaced thermostats	0	0/1
#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/15
#Light fixtures (outdoors) replaced	0	0/6
#Refrigerators replaced	0	0/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/1
#Units with solar panels	0	0/0
#Low flow toilets	0	0/2
#Low flow showerheads	0	0/2
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units ¿ other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0

This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units

0 1/1

of Singlefamily Units

0 1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	0/0	1/1	1/1	100.00
# Owner Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: 6748 Brittany Place

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

4

Projected Start Date:

07/01/2010

Benefit Type:Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

09/30/2010

Completed Activity Actual End Date:

06/13/2012

Responsible Organization:

Jefferson County Commission

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$45,922.23
Total Budget	\$0.00	\$45,922.23
Total Obligated	\$0.00	\$46,500.00
Total Funds Drawdown	\$0.00	\$45,922.23
Program Funds Drawdown	\$0.00	\$45,922.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$45,922.23
Jefferson County Commission	\$0.00	\$45,922.23
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property.

Location Description:

6748 Brittany Lane, 35126

Activity Progress Narrative:

Activity is complete.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	2/1
#Energy Star Replacement Windows	11	11/11
#Additional Attic/Roof Insulation	1	1/1
#High efficiency heating plants	1	1/1



#Efficient AC added/replaced	0	0/1
#Replaced thermostats	1	1/1
#Replaced hot water heaters	1	1/1
#Light Fixtures (indoors) replaced	12	12/12
#Light fixtures (outdoors) replaced	3	3/3
#Refrigerators replaced	1	1/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	1	1/1
#Units with solar panels	0	0/0
#Low flow toilets	2	2/2
#Low flow showerheads	2	2/2
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units ¿ other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/1
# of Singlefamily Units	1	1/1

	This Report Period			Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total L	.ow/Mod%
# of Households	0	1	1	0/0	1/1	1/1	100.00
# Owner Households	0	1	1	0/0	1/1	1/1	100.00

Activity Locations

Address City County State Zip Status / Accept

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: 1809 Molly Lane

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

4

Projected Start Date:

08/01/2010

Benefit Type:Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

03/31/2012

Completed Activity Actual End Date:

03/21/2012

Responsible Organization:

Jefferson County Commission

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$53,369.25
Total Budget	(\$10,000.00)	\$53,369.25
Total Obligated	(\$10,000.00)	\$54,500.00
Total Funds Drawdown	\$0.00	\$49,878.18
Program Funds Drawdown	\$0.00	\$49,878.18
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$49,878.18
Jefferson County Commission	\$0.00	\$49,878.18
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property.

Location Description:

1809 Molly Lane, 35235

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/1
#Energy Star Replacement Windows	0	0/13
#Additional Attic/Roof Insulation	0	0/1
#High efficiency heating plants	0	0/1



#Efficient AC added/replaced	0	0/1
#Replaced thermostats	0	0/1
#Replaced hot water heaters	0	2/1
#Light Fixtures (indoors) replaced	0	0/15
#Light fixtures (outdoors) replaced	0	0/3
#Refrigerators replaced	0	0/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	1/0
#Units with solar panels	0	0/0
#Low flow toilets	0	0/2
#Low flow showerheads	0	0/2
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units ¿ other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

	Ins	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	0/0	1/1	1/1	100.00
# Owner Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: 4105 Lloyd Noland Parkway

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

4

Projected Start Date:

03/01/2010

Benefit Type:Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

Jefferson County Commission

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$96,057.33
Total Budget	\$0.00	\$96,057.33
Total Obligated	\$0.00	\$96,057.33
Total Funds Drawdown	\$0.00	\$96,057.33
Program Funds Drawdown	\$0.00	\$96,057.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$96,057.33
Jefferson County Commission	\$0.00	\$96,057.33
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property.

Location Description:

4105 Lloyd Noland Parkway, Fairfield

Activity Progress Narrative:

This Report Period	Cumulative Actual Total / Expected
Total	Total
0	1/1
0	0/18
0	0/1
0	0/1
	Total 0 0 0



#Efficient AC added/replaced	0	0/1
#Replaced thermostats	0	0/1
#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/15
#Light fixtures (outdoors) replaced	0	0/3
#Refrigerators replaced	0	0/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/0
#Units with solar panels	0	0/0
#Low flow toilets	0	0/2
#Low flow showerheads	0	0/2
#Units with bus/rail access	0	0/1
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units ¿ other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0

This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units

0 1/1

of Singlefamily Units

0 1/1

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	0/0	1/1	1/1	100.00
# Owner Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: 1740 Molly Drive

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

4

Projected Start Date:

09/07/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Rehabilitation

Projected End Date:

04/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Jefferson County Commission

Overall	Apr 1 thru Jun 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$60,309.66
Total Budget	\$0.00	\$60,309.66
Total Obligated	\$0.00	\$60,309.66
Total Funds Drawdown	\$0.00	\$60,309.66
Program Funds Drawdown	\$0.00	\$60,309.66
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$60,309.66
Jefferson County Commission	\$0.00	\$60,309.66
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 1/1



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	1/0	0/0	1/1	100.00
# Owner Households	0	0	0	1/0	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

